BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction of RCC culvert & U Shape drain for secondary SWD in Mallsandra Ward No.13, Indent No: 22596
2	Sanctioned Estimate Amount	:	Rs 1,50,00,000.00
3	Head of Account	:	P3106 Nagarothana Works
4	Administrative Approval	:	CE/SWD/ADMN/123/2016-17, Dt: 25/11/2016
5	Work Code	:	013-18-000078
6	Technical Sanction	:	CE/SWD/TECH-SANCTION/126/2016-17, Dt: 25/11/2016
7	Approval to Tender		
	a) Employer	:	ನಅಇ 536 ಎಂಎನ್‌ವೈ 2017 ದಿ: 21–09–2017ಕ್ಕೆ, ಅನುಬಂಧ–1, ಕ್ರ.ಮ ಸಂ: 65
	b) Design Consultants	:	
	c) Project Management Consultants	:	
	d) Name of the Agency	:	M/s KVK Constructions
	e) Agreement No./Date	:	EE/SWD/DHZ/AGMT/04/2017-18 dated: 07/12/2017
	f) Tender Premium	:	20.15% below the PWD SR 2016-17
8	Work Order No.	:	EE/SWD/WEST/WO/04/2017-18 Dated: 07/12/2017
9	Date of Commencement	:	07/12/2017
10	Scheduled Date of Completion	:	06/06/2018
11	Time Extension if any	:	-
12	Actual Date of Completion	:	04/01/2018
13	Delay in Execution of Work	:	-

Scanned by CamScanner

14	a) Amount as per Sanctioned Estimate	:	Rs 1,50,00,000.00
	b) Amount as per Tender / Agreement	:	Rs 1,28,58,102.00
	c) Amount of Work slip	:	Rs 5,06,906.00
	d) Amount of EIRL	:	-
	e) Amount as per Actual Expenditure	:	Rs 1,24,20,936/-
	f) Excess / Savings over Sanctioned Estimate	:	Rs 25,79,064/- Savings
	g) Excess / Savings over Tendered Amount		Rs 4,37,166/- Savings
15	Name of the Officials in Charge of Work		
	a) Assistant Engineer	:	Santosh N
	b) Assistant Executive Engineer	:	Santosh N In-charge
	c) Executive Engineer	:	Basavaraju M

The work is completed on 04/01/2018 with Defect liability period / Maintenance period from 05/01/2018 to 04/01/2019

Certificate:-

a) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
BBMP

Asst. Executive Engineer
BBMP

Executive Engineer
BBMP

Chief Engineer
Storm Water Drain
Bruhath Bangalore Mahanagara Palike

Scanned by CamScanner